



January 2016



Charlotte-Mecklenburg Storm Water Services and Sealand Contractors Corporation continue with the construction phase.

Installation of the detention basins at Garfield Street and Sinclair Street is 80% complete. Work on the storm drainage improvements along Morgan Street continues. The contractor has begun clearing along the Blenheim Road channel. Utility crews will be in the area

in the next few weeks to begin utility relocations along the Blenheim Road channel.

Future work will include replacing the culvert under Blenheim Road near Rochelle Lane, replacing the culvert under South Hoskins Road near Hovis Road, installing storm drainage along Blenheim Road, installing storm drainage along Rochelle Lane, stream improvements from South Hoskins Road

to I-85 and street improvements along Welling Avenue from Reeves Court to 4100 Welling Avenue.

Photos

- (Left) **Structural fill for paved ditch.**
- (Center) **Headwall footing and rebar for wing walls.**
- (Right) **Contractor prepares excavation for Garfield Basin.**

Blenheim Storm Drainage Improvement Project



Photo: **Contractor prepares forms for concrete paved ditch in Garfield Basin.**

Blenheim Storm Drainage Improvement Project

Sealand Contractors Corporation began construction in September for the Blenheim Storm Drainage Improvement Project.

Throughout construction, efforts will be made to minimize disruption to nearby property owners. A construction inspector will be on site daily to address any questions or concerns.

For questions, please contact one of the following team members:

On-site Construction Inspector:

Charlotte Drzewiecki: 704-361-7597
E-mail: cdrzewiecki@charlottenc.gov

Construction Supervisor:

Cody Smith: 704-564-7028
E-mail: pcsmith@charlottenc.gov

Project Manager:

Steven McCraney: 704-432-0967
E-mail: smccraney@charlottenc.gov



Engineering & Property Management
Storm Water Services Division
600 East Fourth Street
Charlotte, North Carolina 28202