



November 2015



Charlotte-Mecklenburg Storm Water Services and Onsite Development continue with the construction phase.

The 166-foot-long dual 8'x 6' box culvert along lower Scotland Avenue has been installed along with two headwalls at each end. All the pipe has been installed on lower Scotland Avenue and Biltmore Drive except for a small section including catch basins currently under way on Scotland Avenue at the intersection of Colville Road. Two pedestrian bridges will be

installed over the channel downstream of the box culvert outfall. These will replace the wooden bridges that were removed for this project. Final paving was just completed on most of lower Scotland Avenue. All paving on Biltmore Drive to Colville Road will occur after curb replacement and repair work from Charlotte Water is complete. Scotland Avenue from Colville to Providence Roads will be paved. Next will be the Colville Road crossing with a 12' x 6' box culvert near the intersection of Scotland Avenue and Colville Road.

Staff is working with the contractor on dust control and general clean-up throughout the project.

Temporary construction barricades will be used to direct motorists around the construction work zones. Please follow the detour signs and be alert for workers in the construction zone.

*Photo: Installation and placement of 8' X 6' reinforced concrete box culvert.*

## Cherokee/Scotland Storm Drainage Improvement Project



*Photo: Dual 8' X 6' box culvert and headwall installed near Scotland Avenue.*

Cherokee/Scotland Storm Drainage Improvement Project



Engineering & Property Management  
Storm Water Services Division  
600 East Fourth Street  
Charlotte, North Carolina 28202

Construction continues for the Cherokee/Scotland Storm Drainage Improvement Project. Throughout construction, efforts will be made to minimize disruption to nearby property owners. A construction inspector will be on site daily to address any questions or concerns.

For questions, please contact one of the following project team members:

**On-site Construction Inspector:**

Joel Hardison: 704-299-1994

Email: [jdhardison@charlottenc.gov](mailto:jdhardison@charlottenc.gov)

**Construction Supervisor:**

Jamie Knight: 704-400-2019

Email: [jrknight@charlottenc.gov](mailto:jrknight@charlottenc.gov)

**Project Manager:**

Jackie Bray: 704-336-6770

Email: [jbray@charlottenc.gov](mailto:jbray@charlottenc.gov)

For more information: [stormwater.charmeck.org](http://stormwater.charmeck.org)