



WHAT'S INSIDE:

Page

Information:

North Sharon Amity Road Dynamic Speed Signs.....	2
West Tyvola Road Sidewalk Project.....	2

INFORMATION:

North Sharon Amity Road Dynamic Speed Signs

*Staff Resources: Danny Pleasant, CDOT, 704-336-3879, dpleasant@charlottenc.gov
Debbie Self, CDOT, 704-336-3935, drself@charlottenc.gov*

CDOT recently completed its installation of two dynamic speed display signs along North Sharon Amity Road. CDOT installed these signs to monitor and display vehicle speeds in response to citizen concerns summarized in the February 8, 2013 Council-Manager Memo, which stemmed from a number of serious injury crashes that occurred at the intersection of North Sharon Amity and Castleton Road. One sign has been placed at the westbound approach to Craig Avenue and the other at the eastbound approach to Castleton Road. The dynamic speed signs are currently in operation. CDOT will continue to work with CMPD on speed enforcement along North Sharon Amity Road.

West Tyvola Road Sidewalk Project

*Staff Resource: Jeb Blackwell, E&PM, 704-3363603, jblackwell@charlottnc.gov
Danny Pleasant, CDOT, 704-336-3879, dpleasant@charlottenc.gov*

City staff has received recent media requests for schedule updates to the West Tyvola Road Sidewalk Project. The following information has been provided to them.

The West Tyvola sidewalk project provides sidewalk and planting strip along West Tyvola Road between Old Steele Creek Road and West Boulevard. In 2012 this was a highly ranked sidewalk project awaiting funding. The project was accelerated when Council appropriated funds using savings from other transportation projects.

Since that time, staff held two public meetings to gather public input. Surveying and engineering design have progressed to 90%. The design phase will be complete and the City will begin the real estate phase in August 2013. This phase allows the City to acquire the easements and right of way needed for construction and allows time to negotiate any concerns affecting property owners and tenants. The right-of-way phase is typically scheduled as a one-year process. Staff is working to accelerate this and other phases where possible. Bid phase and construction will follow immediately thereafter.

When staff discussed the project with Council last year, it was reported that typical sidewalk projects require 3-4 years from funding allocation to construction completion. This project is on track to be completed well within the projected schedule.