



January 2016



Charlotte-Mecklenburg Storm Water Services and Sealand Contractors Corporation continue with the construction phase.

The culvert on Hunter Lane has been installed. The contractor will be working on general landscaping and fencing in the coming weeks. Chillingworth Lane is currently closed while the contractor works on the

48" pipe. By the end of January, Chillingworth Lane will reopen and work will start on Gaynor Road. There will be a rolling closure of Gaynor Road while some sanitary sewer lines are relocated in preparation of the new 7' X 5' box culvert installation. Queen Charlotte Court, Barwick Road, Linda Lane and Merwick Circle will be repaved with asphalt in spring.

Temporary construction traffic signage will direct motorists around the construction work zones. Please follow the detour signs and be alert for workers in the construction zone.

Photos

- (Left) *Chillingworth Lane looking upstream.*
- (Center) *Contractor installs structure at Chillingworth Lane.*
- (Right) *Hunter Lane looking upstream.*

Gaynor Storm Drainage Improvement Project



Photo: *Hunter Lane looking downstream.*

Gaynor Storm Drainage Improvement Project



Engineering & Property Management
Storm Water Services Division
600 East Fourth Street
Charlotte, North Carolina 28202

Construction continues for the Gaynor Storm Drainage Improvement Project. Throughout construction, efforts will be made to minimize disruption to nearby property owners. A construction inspector will be on site daily to address any questions or concerns.

For questions, please contact one of the following project team members:

On-site Construction Inspector:

Scott Ackerman: 980-721-3653
Email: sackerman@charlottenc.gov

Construction Supervisor:

Jamie Knight: 704-400-2019
Email: jrknight@charlottenc.gov

Project Manager:

Jackie Bray: 704-336-6770
Email: jbray@charlottenc.gov

For more information: stormwater.charmeck.org