



Hawthorne Segment Construction Update

Monthly Status Report - April

Work	Location	Start Day	Details	Estimated Completion
Storm drain installation	E 8 th – Between Hawthorne & Louise	Mon, April 2	Installation of storm drain across E 8 th Street. Road closure to end on Sun, April 8. Single-lane closure on E. 8 th Street will continue through May.	May
Conduit installation	Hawthorne Ln - 7 th to Bridge	Continuing		Late Summer
	Hawthorne Ln at Park Dr	Continuing		May
Water Line installation	Hawthorne Ln - 7 th to Bridge	Continuing	Coordinated individually with prop owners	TBD
	Hawthorne Ln - Bridge to Central Avenue	Continuing	Coordinated individually with prop owners	Late April

Upcoming work:

- Storm Drain installation Hawthorne Ln – Bridge to Central will begin when the water line is installed
- Water line tie-ins and testing 7th to the Bridge (overnight work when requested) will come right after water line installation
- Water line tie-ins and testing from the Bridge to Central Avenue (overnight work when requested) will come right after water line installation
- Conduit installation Hawthorne Ln – Bridge to Central will begin after the storm drain is installed
- Track installation (will receive 1 month notice) will consist of round-the-clock closures
- OCS foundation installation
- Street lighting installation

Weather and unforeseen circumstances occasionally prevent work from being completed as scheduled, and make it unsafe to reopen lanes or streets when planned. When this occurs, City traffic engineers work directly with other City staff and contractors to resolve the situation as quickly as possible and reduce impacts to the traveling public.

Follow the CityLYNX Gold Line Phase 2 project on Twitter [@CityLYNXupdates](https://twitter.com/CityLYNXupdates) and on Facebook at [www.Facebook.com/CityLYNXGoldLineConstructionUpdates](https://www.facebook.com/CityLYNXGoldLineConstructionUpdates).