

Charlotte Water (CLTWater) is transitioning the project from English Construction to contractor RH Price Inc. RH Price completed the first phase of this project from Providence Road West (near Edindale Drive) to Lancaster Highway (near Trafford Place Drive).

- Approximately 1/3 of the total planned installation, or roughly 1000 L.F., of pipe installation remains in the subdivision.
- Charlotte Water estimates the remaining work within Providence Pointe and along Lancaster Highway will take 3-6 months to complete, along with restoration of all pavement and concrete work.

CURRENT STATUS

- Onsite Construction completed resurfacing paving and will install road humps on Tuesday, May 28th, and Wednesday, May 29th. The humps will have temporary stripes installed on them and be fully restored at the end of the project.
- Residents can report any construction related repairs, restoration needs, or safety concerns via a form on the project website or by going to this web address:
<https://charlottenc.seamlessdocs.com/f/clemsbranch>.

NEXT STEPS

- All stored pipe within the neighborhood will be removed.
- Early June, an excavator will remove the large dirt pile near Prescott Hill Avenue and Chesley Drive.
- Starting mid-June, construction activity will return near the intersection of Prescott Hill Avenue and Springwell Street.
 - Work will be finished in front of the clubhouse first, followed by along Springwell Street.
 - A detour will be required when crews work on Springwell due to poor existing subgrade conditions under the road.
 - CLTWater will provide a detailed schedule in June.
- When all the pipe has been installed, the system will be tested for leaks. Any leaks will be repaired then restoration will begin.

CHARLOTTE WATER PROJECT CONTACTS

Matt Bedford

Project Manager

704-336-1009

mbedford@charlottenc.gov

Travis Gass

Project Inspector

tgass@charlottenc.gov

704-995-7504

<https://charlottenc.gov/Projects/Pages/ClemsBranchPSFM.aspx>