



5100 Brookshire Boulevard
Charlotte, NC 28216

PRSRT STD
US POSTAGE
PAID
PERMIT NO. 29
CHARLOTTE, NC

Sign up for mobile text notifications

We are now offering text alert notifications for those interested in receiving up-to-date information throughout the project. To sign up for these alerts, text **littlehopecreek** to **844-753-0614**.

Little Hope Creek Wastewater Improvement Project: Phase 1



Project Update

DECEMBER 2021



Little Hope Creek Wastewater Improvement Project

Phase 1 Project Update

Contractors for Charlotte Water continue constructing an important project that will enhance the wastewater system in the community and protect the water quality in the creek.

Clearing and rock blasting in the Phase 1 area are complete and crews are progressing with wastewater pipe installation, beginning at Tyvola Road at the edge of Marion Diehl Community Park and working towards Seneca Place.

Phase 1 construction and restoration are expected to last an additional three months with target completion in March 2022. Please note that construction schedules are subject to change, due to weather and other conditions. In December there will be limited construction work with periods of inactivity due to the holiday season.

WHAT TO EXPECT:

■ Residents along the Phase 1 alignment can expect:

Moving equipment on site – Crews will continue to move construction equipment and materials to easements along the project site throughout construction.

Materials delivery and storage – Pipe and concrete manhole structures are delivered and stored within the construction easements.

Establishing a safe work zone – Fencing is installed around work areas and pipe will be stabilized.

Trench digging, placing pipe and backfilling

Construction traffic – Dump trucks will travel along the alignment, within easements and roadway.

Restoration activities – After pipe installation is complete, crews will restore areas with grading and seeding.

- The greenway connector at Buckingham Drive is expected to reopen in mid-December.
- The upper loop of the Marion Diehl Backyard Trails is expected to reopen upon completion of Phase 1.



QUESTIONS:

For updates on project progress, please visit the project website at www.charlottewater.org, click on "construction projects" (or by visiting bit.ly/LittleHopeCreek). Additionally, we are now offering text alert notifications (see other side for details). If you have a question, please contact project manager Stephen Scott, (980) 219-9488 or Stephen.Scott@charlottenc.gov.