

## Clems Branch Wastewater System Improvement Project

April 1, 2020 Neighborhood Update



Good news! RH Price Inc. is currently completing the curb and sidewalk replacement along Prescott Hill Avenue and Lancaster Highway.

### Next Steps:

On Wednesday, April 1, 2020, weather permitting, pavement restoration on Prescott Hill Avenue, along the pipeline alignment will begin. This work is expected to occur over the following 3-5 days. Crews will also resurface a portion of the pool parking lot mid-April after the clubhouse playground work is completed.

The community's landscape and irrigation contractor is aware of our progress and is scheduled to begin replacement of the irrigation system and landscape along the pipe alignment in the coming weeks.

Charlotte Department of Transportation (CDOT) plans to resurface the roadways throughout the neighborhood this paving season (Spring – Fall 2020). The City of Charlotte will provide an update on resurfacing schedule once it is finalized.

You may notice directional drilling contractors working in the neighborhood, these contractors do not work for Charlotte Water and are not part of this project.

### Traffic:

One lane will remain closed on Prescott Hill Avenue during restoration of the roadway, curb and sidewalk.

### Updates:

A final communication will be posted on Nextdoor and project website after Charlotte Water's portion of the restoration is completed.

### Repair Request:

Please use <https://charlottenc.seamlessdocs.com/f/clemsbranch> to report any issues that need the Project Inspector's attention.

### CHARLOTTE WATER PROJECT CONTACTS

#### **Matt Bedford**

Project Manager

704-336-1009

[mbedford@charlottenc.gov](mailto:mbedford@charlottenc.gov)

#### **Travis Gass**

Project Inspector

[tgass@charlottenc.gov](mailto:tgass@charlottenc.gov)

704-995-7504

<https://charlottenc.gov/Projects/Pages/ClemsBranchPSFM.aspx>

