

Chandworth

Storm Drainage Improvement Project



PROJECT STATUS
FEBRUARY 2022
Construction continues.



PROJECT STATUS | FEBRUARY 2022

Charlotte-Mecklenburg Storm Water Services and Zoladz Construction Co., Inc. continue with construction. Work is anticipated to be complete by early 2023.

Project updates

- Flowerfield Road and Garden Club Lane construction is complete.
- Chandworth Road rock removal and sanitary sewer installation continues.
- Storm drainage installation behind Chandworth Road and Ashton Drive is anticipated to be complete in two months.
- Chandworth Road is closed between Sussex and Glenfall Avenues until June 1. To ensure the safety of motorists, pedestrians and crew, please follow all signs.
- Chandworth Road culvert and water main installation is anticipated to begin this spring.

An inspector will be on site daily and is your best contact to address construction-related questions.

For more information:

Edrina Maben-Collins
Senior Construction Inspector
Edrina.Maben-Collins@charlottenc.gov
704-575-9764

William Harris
Project Manager
William.Harris@charlottenc.gov
704-353-1147



Charlotte Storm Water Services
600 East 4th Street
Charlotte, NC 28202
StormWater.CharMeck.org